GAS SAFETY CERTIFICATE

This form can be used as a Landlord's gas safety certificate

Page 1 of 1 Ser No. 31545

ENGIE

Gas Safe Register 574561

Enter Company Registration Number

Engine [redacted]

Gas Sa

Engie Office Address
UoS Accommodation
K Block Arts
Sheffield S10 3SA

Contract Number UoS
Customer Name ENGIE
Site Address Endcliffe Village
Ramshaw, Sheffield
Postcode S10 2LL
Received By Signature

Landlords Details If Different
Name
Address
Postcode
Rented Accommodation YES/NO

App	Landlords appliance Yes/No	Service Inspection Repair	Appliance Details: Location	Type	Model	Serial Number	Burner Manufacturer	Flue Type (OF/RS/FL)
1	YES	SERVICE	RAMSHAW PLANT ROOM	BOILER	BAXI LEVELUX QUATTRO 115	13225072898 80	N/A	RS
2	YES	SERVICE		BOILER	BAXI LEVELUX QUATTRO 90	10278006962 80	N/A	RS
3	YES	SERVICE		BOILER	BAXI LEVELUX QUATTRO 65	19043207284 50	N/A	RS
4	YES	SERVICE		BOILER	BAXI LEVELUX QUATTRO 65	19043207289 10	N/A	RS

General Safety Checks	Result	General Safety Checks	Result
Gas booster/compressor operating correctly (Yes /No/NA)	NO	Flue termination satisfactory (Yes/No/NA)	YES
Is there a current gas installation line diagram at primary meter (Yes/No/NA)	NO	Has a tightness test been carried out from local isolation valve (Yes/No/NA)	YES
Is the meter installation correct (Yes/No)	YES	Is gas pipework electrically bonded (Yes/No)	YES
Gas installation pipework adequately supported (Yes/No)	YES	Are adequate emergency isolation valves fitted (Yes/No)	YES
Gas installation pipework sleeved and sealed as appropriate (Yes/No)	YES	Are emergency valve handles in place and labelled (Yes/No)	YES
Is gas pipework colour coded or identified (Yes/No/NA)	YES	Do valves fall to the correct position (Yes/No)	YES
Is flue system installed in accordance with standards (Yes/No)	YES	Area clear of combustible materials (Yes/No)	YES

Ventilation			
Low level free area cm² or ventilation flow rate litre/min	Actual 3,276	Required (Calculated) 1,000	
High level free area cm² or ventilation flow rate litre/min	Actual 3,780	Required (Calculated) 1,000	
All ventilation grills clear and unobstructed (Yes/No)	YES	Fans and/or flue interlocks operating correctly (Yes/No/NA)	NA

Details of any faults	Remedial Action Taken	Comments and calculations

Appliance Checks	App 1 or App 1 High	App 2 or App 1 Low	App 3 or App 2 High	App 4 or App 2 Low		App 1 or App 1 High	App 2 or App 1 Low	App 3 or App 2 High	App 4 or App 2 Low		App 1 or App 1 High	App 2 or App 1 Low	App 3 or App 2 High	App 4 or App 2 Low
Flue flow test satisfactory (Yes/No/NA)	YES	YES	YES	YES	Gas burner pressure (mbar) or heat input kW/h required	NA	NA	NA	NA	Carbon Dioxide (CO_2) (%)	9.3	9.5	9.2	9.1
Spillage test satisfactory (Yes/No/NA)	YES	YES	YES	YES	Gas burner pressure (mbar) or heat input kW/h measured	NA	NA	NA	NA	Excess Air (%)	28	30	30	31
Air/Gas switch operating correctly (Yes/No/NA)	NA	NA	NA	NA	Gas rating measured (kW/h / NA)	111.9	96.6	72.8	69.9	CO/CO_2 Ratio	0008	0008	0007	0006
Flame proving devices operating correctly (Yes/No/NA)	YES	YES	YES	YES	Air/gas ratio control setting (%/NA)	NA	NA	NA	NA	Gross Efficiency (%)	99	99	99	98
Burner lock out time (seconds)	62	62	57	57	Net flue gas temperature (gross less ambient) (°C)	51	46	56	63	CO flue dilution (ppm)	NA	NA	NA	NA
Temperature and limit thermostats operating correctly (Yes/No)	YES	YES	YES	YES	Oxygen (O_2 %)	4.5	4.3	4.8	4.9	Standing pressure (mbar)	28	28	28	28
Heat net input rating data (kW)	114	89.5	65	65	Carbon Monoxide (CO)(ppm)	75	73	52	54	Working pressure (mbar)	16.2	16.0	18.5	18.5
										Is appliance safe for use (Yes/No)	YES	YES	YES	YES
										Has a warning advice notice been raised (No or Warning notice Ser No or No's)	NO.			
										Test Instrument	AJ700 SAW1 V300			
										Test Instrument serial number	V300JQE5390			

Worksheet No (if used)	145
Checked by (office use)	
Entered on database	

Declaration of gas safety - I confirm that all of the above work described on this form has been satisfactorily completed in accordance with the current Gas Safety (Installation and use) regulations, standards and procedures.

Date 6/4/20

Signature [redacted]

White - Customer, Yellow - Service Centre, Pink - Site, Green - Engineer